

Description of Components	Year	Deficiencies	Recommendations	Repair Costs	Labour Hours	Notes
<b>Dovercourt E.</b>						
BASE MATERIAL						Project budget \$75,000 allocated for 2009 scheduled for 2009
Concrete sand		Compacted	Replace	4,000	80	
				<b>4,000.00</b>	<b>80.00</b>	
<b>Dovercourt W.</b>						
Senior Playstructure(Henderson)		This is a wood structure, 15 yrs. old	Replace	20,000		Project budget \$75,000 allocated for 2009 scheduled for 2009
		the wood is uneven, splitting, rotting				
		The platforms are uneven	Reset	300	40	
Corkscrew climber(2)		Height of 60" doesn't comply	Adjust or remove	300	20	
BASE MATERIAL						
Concrete sand		Compacted	Replace	25,000	300	
				<b>45,600.00</b>	<b>360.00</b>	
<b>Dufferin Grove</b>						
Swings w 3 bays(4belt, 2baby seats)		Improper spacing, too narrow.	Remove one seat from each bay	2,000	30	Project budget \$75,000 allocated for 2009 scheduled for 2009
Senior playstructure		Non compliant	Replace	25,000	120	
4"x4" rails around structure			Retrofit	2,000	20	
Hand-over-hand climber		The post tops are flat	Cut at an angle or cover with caps	100	8	
BASE MATERIAL						
Mixed concrete sand & Hutcheson		Compacted	Remove and replace	20,000	200	
				<b>49,100.00</b>	<b>378.00</b>	

# Ward18-Current-Projects

August 15, 2008  
2 of 2

Description of Components	Year	Deficiencies	Recommendations	Repair Costs	Labour Hours	Notes
<b>Wallace Emerson</b>						
Senior Playstructure(Gametime)						Project budget \$75,000 allocated for 2009 scheduled for 2009
Spiral slide(2)		Entrapment hazard, barriers req'd.	Fabricate barriers, fix entrapment	600	130	
BASE MATERIAL						
Concrete sand		Compacted	Replace	12,000	150	
				<b>12,600.00</b>	<b>280.00</b>	
				<b>111,300.00</b>	<b>1098.00</b>	