

Site Specific Recommendations Playground Audit	2009	w18			
Location: Dufferine (sic) Grove					
Inventory & Description	Yr	Deficiencies	Recommendations	Cost Estimate	Other
3 Bay Swing		spacing	Remove 1 swing	\$100.00- 8 hrs	
- 2 Baby					
- 4 Belt					
Kompan (sp?)					
- teeter totter					
- 4 way spring toy					
JR Play unit kompan					
3' slide					
chin up bar					
play hut with bench and table					
tic tac toe panel					
Game Time					
4 way teeter totter					
K cozer (sp?)		flaking paint	new paint	170.00- 4 hrs	
4 way climber		1/4 metal	welder needed	200.00- 4 hrs	
SR Play Unit					
Henderson wood structure					
1 Bay Swing Set		spacing	remove 1 baby seat	32.00- 1hr	
3 baby seats					
5' Gang slide		does not promote	need retro fit with	1500.00- 16 hrs	
3' Gang slide		3' slide/ hand over	remove, replace or	200	
hand over hand climber					

[illegible]