## CELOS

Dufferin

August 15, 2008

| Playstructure | Description Of<br>Components              | Year | Deficiencies                                  | Recommendations                    | Repair<br>Costs | Labour<br>Hours | Other<br>Considerations |
|---------------|---|------|---|------------------------------------|-----------------|-----------------|-------------------------|
| Junior        | Slide                                     |      |   |                                    |                 |                 |                         |
| Junior        | Hand-over-hand<br>climber                 |      |   |                                    |                 |                 |                         |
| Junior        | 3ft. double slide                         |      |   |                                    |                 |                 |                         |
| Junior        | Steering wheel                            |      |   |                                    |                 |                 |                         |
| Junior        | Teeter-totter(Kompan)                     |      |   |                                    |                 |                 |                         |
| Senior        | Swings w 3<br>bays(4belt, 2baby<br>seats) |      | Improper<br>spacing, too<br>narrow.           | Remove one seat from each bay      | 2,000           | 30              |                         |
| Senior        | 4"x4" rails around structure              |      |   | Retrofit                           | 2,000           | 20              |                         |
| Senior        | Hand-over-hand<br>climber                 |      | The post<br>tops are flat                     | Cut at an angle or cover with caps | 100             | 8               |                         |
| Senior        | 5ft. gang slide                           |      |   |                                    |                 |                 |                         |
| Senior        | Ramp                                      |      |   |                                    |                 |                 |                         |
| Senior        | Bridge                                    |      |   |                                    |                 |                 |                         |
| Senior        | Chain ladder                              |      |   |                                    |                 |                 |                         |
| Senior        | 3ft. gang slide                           |      | Worn edges                                    | Remove                             |                 |                 |                         |
|               | 4-way spring teeter-<br>totter(Henderson) |      |   |                                    |                 |                 |                         |
|               | 1-spring toy(Kompan)                      |      |   |                                    |                 |                 |                         |
|               | Junior<br>playstructure(Kompan)           |      |   |                                    |                 |                 |                         |
|               | Senior playstructure                      |      | Non<br>compliant                              | Replace                            | 25,000          | 120             |                         |
|               | Swing set(3baby<br>seats)                 |      | Non<br>complilant<br>to CSA<br>Standard       | Remove                             |                 |                 |                         |
|               | 4 Way Climber(arch<br>climber)            |      | 20 years old<br>plus, worn,<br>splitting, rot |                                    |                 |                 |                         |
|               | BASE MATERIAL                             |      |   |                                    |                 |                 |                         |
|               | Mixed concrete sand<br>& Hutcheson        |      | Compacted                                     | Remove and replace                 | 20,000          | 200             |                         |
|               |   |      |   |                                    | 49,100.00       | 378.00          |                         |